simplementary simPRO Partner

SimpleCerts

Customisable certificate name.

Your logo here

Industry body logo here

Reinforce your brand with your logo.

Add logos for industry bodies. With permission of rights holder.

# Gas Testing and Purging (Non-domestic)

To confirm the validity of the gas operative please contact Gas Safe Register on Tel: 0800 408 5500

Certificate Number: C160019

| Registered Business: | | Registration No: | |
|---|---|---|---|
| **Address:** | Simplementary | **Operative licence No:** | 654654654 |
| | 148 Upper Richmond Rd, Putney, London | **Issued by:** | James Haworth |
| **Postcode:** | SW15 2SW | **Print Name:** | James Haworth |
| **Tel No:** | 020 8780 3651 | **Position held:** | Director |

| Job address: | | Client details if different: | |
|---|---|---|---|
| **Name:** | Mrs Demi Onstration | **Name:** | Tes T Customer |
| **Address:** | 1 St. Georges House Vernon Gate | **Address:** | Wareham |
| | Derby | | Dorset |
| | Derbyshire | | United Kingdom |
| **Postcode:** | DE1 1UQ | **Postcode:** | BH20 4DY |
| **Tel No:** | 07821668450 | **Tel No:** | 01254238672 |
| **Received by (signature):** | | | |

| Make | Model | Serial Number | Location |
|---|---|---|---|
| Cooky McBake | Baker 2000 | 789456123 | Kitchen |

Colours configurable to match your brand.

A unique certificate is generated for every asset required.

| th test details | |
|---|---|
| State test method – Pneumatic (P) or Hydrostatic ( | Pneumatic (P) |
| Installation – New (N), New extension (NE) or E | New extension |
| Have components not suitable for strength testing b moved or isolated from installation as necessary | ✓ |
| lculated strength test pressure (STP) (mbar/bar) | |
| t medium – air, nitrogen, water etc. | |
| bilisation period (minutes) | Test: CP16 |
| ngth test duration (STD) (minutes) | Test: CP16 |
| mitted pressure drop (% STP) | Test: CP16 |
| culated pressure drop (mbar/bar) | Test: CP16 |
| **Findings** | |
| Actual pressure drop (mbar/bar) | Test: CP16 |
| Strength test Pass or Fail | Pass |

| Tightness test details | |
|---|---|
| Gas type - Natural Gas (NG), Liquefied Petroleum Gas (LPG) | Natural Gas |
| Installation – New (N), New extension (NE) or Existing (E) | New (N) |
| Could weather/changes in temperature affect test? | ✓ |
| Meter type (Diaphragm, Rotary etc.) | Test: CP16 |
| Meter designation (U16, U40, P7 etc.) | Test: CP16 |
| Meter bypass installed? | ✓ |
| Installation volume (IV) Gas meter (m3) | 66 |
| Installation pipework & fittings (m3) | 88 |
| Total IV (m3) | 99 |
| Test medium – fuel gas, air | Fuel Gas |
| Tightness test pressure (TTP) mbar/bar | Test: CP16 |
| Pressure gauge type (water, high SG, electronic etc.) | Test: CP16 |
| MPLR† m3/hr (IGE/UP/1) or MAPD†† mbar (IGE/UP/1A) | Test: CP16 |
| Let-by test period existing installations (minutes) | Test: CP16 |
| Stabilisation period (minutes) | Test: CP16 |
| Tightness test duration (TTD) (minutes) | Test: CP16 |
| Any inadequately ventilated areas to check? | ✓ |
| Is barometric pressure correction necessary? | ✓ |
| **Findings** | |
| Actual pressure drop (if any) mbar | Test: CP16 |
| Actual leak rate m3/hr** | Test: CP16 |
| Have inadequately ventilated areas been checked? | ✓ |
| Tightness test Pass or Fail | Pass |

| Purging procedure details | |
|---|---|
| Has a risk assessment been carried out? | ✓ |
| Has a written procedure for the purge been prepared? | ✓ |
| Have "NO SMOKING" signs etc been displayed as necessary? | ✓ |
| advised accordingly? | ✓ |
| ction of pipe been labelled? | ✓ |
| rect purge, have the gas cylinders been checked/verified for their correct content? | ✓ |
| Are suitable fire extinguishers available in case of an incident? | ✓ |
| Are two-way radios (intrinsically safe) available? | ✓ |
| Are all electrical bonds fitted as necessary? | ✓ |
| Calculate purge volume - Gas meter (m3) | Test: CP16 |
| Installation pipework & fittings (m3) | Test: CP16 |
| Total purge volume (m3) | Test: CP16 |
| Is gas detector/oxygen measuring device, as appropriate, intrinsically safe? | ✓ |
| **Findings** | |
| Carry out purge noting final test criteria readings (O2% or LFL%) | O2% |
| Purge Pass or Fail | Pass |

**Indicate work undertaken:** Strength test ✓ Tightness test Purge

**DECLARATION OF GAS SAFETY –** I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, standards and procedures.

| | |
|---|---|
| Gas operative's signature | James Haworth |
| Responsible person's signature | |
| Date | 07/09/2022 |

**Attention:** Where additional safety checks have been necessary to ensure the gas system is safe, the responsible person has been informed and has accepted the results. The installation has been left operational.

**NOTIFICATION OF UNSAFE GAS INSTALLATION –** – I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, industry standards and procedures. However, an unsafe gas installation has been identified, details of which are listed on a separate Warning/Advice Notice.

| | |
|---|---|
| Gas operative's signature | James Haworth |
| Responsible person's signature | |
| Date | 07/09/2022 |

Configurable Filenames. Including date, job no and custom text.

Page in landscape or portrait orientation.

simplementary simPRO Partner

SimpleCerts

Your logo here

# Gas Testing and Purging (Non-domestic)

Industry body logo here

Certificate Number: C160019

To confirm the validity of the gas operative please contact Gas Safe Register on Tel: 0800 408 5500

| Registered Business: | | Registration No: | |
|---|---|---|---|
| **Address:** | Simplementary | **Operative licence No:** | 654654654 |
| | 148 Upper Richmond Rd, Putney, London | **Issued by:** | James Haworth |
| **Postcode:** | SW15 2SW | **Print Name:** | James Haworth |
| **Tel No:** | 020 8780 3651 | **Position held:** | Director |

| Job address: | | Client details if different: | |
|---|---|---|---|
| **Name:** | Mrs Demi Onstration | **Name:** | Tes T Customer |
| **Address:** | 1 St. Georges House Vernon Gate | **Address:** | Wareham |
| | Derby | | Dorset |
| | Derbyshire | | United Kingdom |
| **Postcode:** | DE1 1UQ | **Postcode:** | BH20 4DY |
| **Tel No:** | 07821668450 | **Tel No:** | 01254238672 |
| **Received by (signature):** | | | |

| Make | Model | Serial Number | Location |
|---|---|---|---|
| Chicken Spinner | Spitroast 9000 | 5987456123 | Utility Room |

| Strength test details | |
|---|---|
| State test method – Pneumatic (P) or Hydrostatic (H) | Pneumatic (P) |
| Installation – New (N), New extension (NE) or Existing (E) | Existing (E) |
| Have components not suitable for strength testing been removed or isolated from installation as necessary | ✓ |
| .Calculated strength test pressure (STP) (mbar/bar) | Test: CP16 |
| Test medium – air, nitrogen, water etc. | Test: CP16 |
| Stabilisation period (minutes) | Test: CP16 |
| Strength test duration (STD) (minutes) | Test: CP16 |
| Permitted pressure drop (% STP) | Test: CP16 |
| Calculated pressure drop (mbar/bar) | Test: CP16 |
| **Findings** | |
| Actual pressure drop (mbar/bar) | Test: CP16 |
| Strength test Pass or Fail | Pass |

| Tightness test details | |
|---|---|
| Gas type - Natural Gas (NG), Liquefied Petroleum Gas (LPG) | Natural Gas |
| Installation – New (N), New extension (NE) or Existing (E) | New (N) |
| Could weather/changes in temperature affect test? | ✓ |
| Meter type (Diaphragm, Rotary etc.) | Test: CP16 |
| Meter designation (U16, U40, P7 etc.) | Test: CP16 |
| Meter bypass installed? | ✓ |
| Installation volume (IV) Gas meter (m3) | 44 |
| Installation pipework & fittings (m3) | 55 |
| Total IV (m3) | 77 |
| Test medium – fuel gas, air | Fuel Gas |
| Tightness test pressure (TTP) mbar/bar | Test: CP16 |
| Pressure gauge type (water, high SG, electronic etc.) | Test: CP16 |
| MPLR† m3/hr (IGE/UP/1) or MAPD†† mbar (IGE/UP/1A) | Test: CP16 |
| Let-by test period existing installations (minutes) | Test: CP16 |
| Stabilisation period (minutes) | Test: CP16 |
| Tightness test duration (TTD) (minutes) | Test: CP16 |
| Any inadequately ventilated areas to check? | ✓ |
| Is barometric pressure correction necessary? | ✓ |
| **Findings** | |
| Actual pressure drop (if any) mbar | Test: CP16 |
| Actual leak rate m3/hr** | Test: CP16 |
| Have inadequately ventilated areas been checked? | ✓ |
| Tightness test Pass or Fail | Pass |

| Purging procedure details | |
|---|---|
| Has a risk assessment been carried out? | ✓ |
| Has a written procedure for the purge been prepared? | ✓ |
| Have "NO SMOKING" signs etc been displayed as necessary? | ✓ |
| Have persons in the vicinity of the purge been advised accordingly? | ✓ |
| Have all appropriate valves to and from the section of pipe been labelled? | ✓ |
| Where Nitrogen gas is being used for an indirect purge, have the gas cylinders been checked/verified for their correct content? | ✓ |
| Are suitable fire extinguishers available in case of an incident? | ✗ |
| Are two-way radios (intrinsically safe) available? | ✓ |
| Are all electrical bonds fitted as necessary? | ✓ |
| Calculate purge volume - Gas meter (m3) | Test: CP16 |
| Installation pipework & fittings (m3) | Test: CP16 |
| Total purge volume (m3) | Test: CP16 |
| Is gas detector/oxygen measuring device, as appropriate, intrinsically safe? | ✓ |
| **Findings** | |
| Carry out purge noting final test criteria readings (O2% or LFL%) | O2% |
| Purge Pass or Fail | Pass |

**Indicate work undertaken:** Strength test ✓ Tightness test Purge

**DECLARATION OF GAS SAFETY –** I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, standards and procedures.

| | |
|---|---|
| Gas operative's signature | James Haworth |
| Responsible person's signature | |
| Date | 07/09/2022 |

**Attention:** Where additional safety checks have been necessary to ensure the gas system is safe, the responsible person has been informed and has accepted the results. The installation has been left operational.

**NOTIFICATION OF UNSAFE GAS INSTALLATION –** – I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, industry standards and procedures. However, an unsafe gas installation has been identified, details of which are listed on a separate Warning/Advice Notice.

| | |
|---|---|
| Gas operative's signature | James Haworth |
| Responsible person's signature | |
| Date | 07/09/2022 |